

## Stage 1, 2 & 3

### General

Complete & ready for occupancy.

## Stage 4

### Building 6-12

inclusive complete apart from minor touch-ups & defect rectification

Road works complete & carports 90% complete

Landscaping 95% complete

Pool complete & gazebos / bbq areas 90% complete

## Stage 5

### Building 5B

Kitchens Installed

Internal Linings complete & painted

Ceramic tiling complete

Scaffold removed

### Building 4B

Internal linings complete & painted

Topping to wet areas for tiling complete

Kitchen install in progress

Scaffold removed

### Building 3B

internal lining in progress

scaffold removed



Cairns  
22 - 34 Aplin Street, Qld 4870  
Telephone: 4031 1833 Fax: 4051 0377

Townsville  
84 Charters Towers Road, Qld 4810  
Telephone: 4772 2822 Fax: 4772 2555

## Building 2B

External paint 95%

Scaffold removal begins next week

Windows installed

## Building 1B

Roof tiling 95% complete

Internal Wall frames in progress

## Building 1B

External road works complete, footpath & roadside landscaping complete & estate fencing complete



Cairns  
22 - 34 Aplin Street, Qld 4870  
Telephone: 4031 1833 Fax: 4051 0377

Townsville  
84 Charters Towers Road, Qld 4810  
Telephone: 4772 2822 Fax: 4772 2555